COMPLETION REPORT

Name of Work : PROVIDING OF SOLID WASTE MANAGEMENT IN JALAHALLI WARD NO.16

3. Head of Account which is Chargeable : P-3298 14th Finance Commission Works

4. Entrustment Order No. & Dt. : EE/RRNO/NO.NO/000031/19-20 dt).20/07/2019

5. Name of Contractor : SRI.T.CHANDRASEKAR REDDY

6a. Time stipulated for completion of work : 60 DAYS

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 3956

Page No. 39550 & 39551

1. Check measurement of the Asst. : M.B.No.....

Page No.....

9. Name of the Office / Official In charge of the work : NAGARAJU

10. a) Asst. Eng/ Junior Eng. :

b) Asst. Exe. Engineer : UMESH

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs 1500000.00	Rs 13,63,883.00	—	Rs 136383.00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST.EXE.ENGINEER
YESHWANTHAPURA SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 098.

RAJARAJESHWARINAGARA DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner